Athletic Fields Current Projected Timeline*

Updated February 2025 | *This timeline is subject to change due to permitting, construction bidding, and other risks identified below.























	LBJ EARLY COLLEGE HIGH SCHOOL AUSTIN Independent School Dutrick	NORTHEAST EARLY COLLEGE HIGH SCHOOL AUSTIN Independent School District	NAVARRO EARLY COLLEGE HIGH SCHOOL AUSTIN Independent School District	LIBERAL ARTS AND SCIENCE ACADEMY AUSTIN Independent School District	AKINS EARLY COLLEGE HIGH SCHOOL AUSTIN Independent School District	AUSTIN HIGH SCHOOL AUSTIN Independent School District	BOWIE HIGH SCHOOL ANTIN District State Of District	McCALLUM HIGH SCHOOL AUSTIN ladependent School District	ANDERSON HIGH SCHOOL AUSTIN Endepundent Reboot District	CROCKETT EARLY COLLEGE HIGH SCHOOL AUSTIN Independent School District	TRAVIS EARLY COLLEGE HIGH SCHOOL AUSTIN Independent School Dietriet
	LBJ	Northeast	Navarro	LASA	Akins	Austin	Bowie	McCallum	Anderson	Crockett	Travis
Permitting Status	Permits secured with the City of Austin	Permitting in progress with the City of Austin	Permitting in progress with the City of Austin	Permitting in progress with the City of Austin	Permitting in progress with the City of Austin, new site plan required	Permitting in progress with the City of Austin	Permitting in progress with the City of Austin	Permitting in progress with the City of Austin	Permitting in progress with the City of Austin	Permitting in progress and is part of modernization project	Permitting in progress and is part of modernization project
Bidding Timeline	Q3-Q4 2024 (Completed)	Q3-Q4 2024 (Completed)	Q1 2025 (Active Solicitation Bids Due 2/20/25, May 2025 Board)	Q1 2025 (Active Solicitation Bids Due 2/20/25, May 2025 Board)	Q1 2025 (Active Solicitation Bids Due 2/20/25, May 2025 Board)	Q1 2025 (Active Solicitation Bids Due 2/20/25, May 2025 Board)	Q1 2025 (Active Solicitation Bids Due 2/20/25, May 2025 Board)	Q1 2025 (Active Solicitation Bids Due 2/20/25, May 2025 Board)	Q1 2025 (Active Solicitation Bids Due 2/20/25, May 2025 Board)	Q4 2024 (Completed)	Q1 2025 (Solicitation through GC opens March 2025)
Anticipated Construction Start	Q1 2025	Q2 2025	Q3 2025	Q3 2025	Q3 2025	Q3 2025	Q3 2025	Q3 2025	Q3 2025	Q3 2025	Q1 2027
Anticipated Open	Q3 2025	Q4 2025	Q4 2025	Q4 2025	Q4 2025	Q1 2026	Q1 2026	Q4 2025	Q4 2025	Q2 2026	Q3 2028
Risks to Overall Schedule	 Chemical stabilization to reduce soil movement Offsite city utility improvements Weather 	 Chemical stabilization to reduce soil movement Offsite city utility improvements Weather Construction phasing challenges with athletics modernization 	 Storm improvements in city right of way Significant topography challenges Construction phasing challenges with athletics modernization Weather 	 Soil is a thick clay substance and can be challenging during construction Modifications of City's public storm pipes through the site Weather 	 Public sidewalk and raised crosswalk in public right of way Weather 	 Site is fully within floodplain Public sidewalk and access requirements for Stephen F. Austin by ATD Weather 	 Site is within Barton Springs Zone with water quality sensitivity, which has special drainage requirements Potential rock excavation and possibility to encounter voids Weather 	 Close proximity to floodplain and major drainage channel Significant topography challenges Weather 	 Resurface track and replacement of existing turf surface only Weather 	 Construction phasing challenges with athletics modernization Unknown floodplain and environmental constraints along railroad tracks and open drainage channel Weather 	 Construction phasing challenges with full campus modernization Weather